

Inspection Report Summary on 22 Feb 2019

Customer name: CASH SALES

lob #	Inspector(s)	Total items	Passed	Failed
1138584	BRENDON MONAHAN, JAMIE HARPER	1	1	0
tococti	י אוואורגיאורן וראוסואו אוס	4	T	5

# qof		Inspector(s)			Ĕ	Total items	Passed	Failed	
1138584		BRENDON MONAHAN, JAMIE HARPER	IE HARPER		1		1	0	
ID Number	Description		Location	Quantity	Effective Length WLL	WLL	Inspection Date	Comment	1
110742	MOBIL VE MANUFACI HOIST MAN INDUSTRIE	MOBIL VEHICLE HOIST.CRANE MANUFACTURER: CARTAR INDUSTRIES, HOIST MANUFACTURER: CARTAR INDUSTRIES. HOIST TYPE: . CROSS TRANSI / TEO: I EX MANI IEACTI IDED		~		2800 Kg	22 Feb 2019	FUNCTIONAL DYNAMIC LOAD TEST. APPLIED 2800 KG. TESTED THROUGH ALL MOTIONS. NO DEFECTS OR PERMENANT SET EVIDENT. PASS.	
	TYPE: WII	TYPE: . WIRE ROPE / CHAIN SIZE: , -ENGTH:						STATIC LOAD TEST. 3500 KG APPLIED IN HIGHEST POSITION. CONTROL MEASUREMENTS TAKEN DURING TEST AT 5 MINUTE INTERVALS - NO CHANGE RECORDED. PASS	
								FUNCTIONAL TEST CONDUCTED AFTER ALL TESTING. NO CHANGE RECORDED. PASS	
								ALL TESTING CONDUCTED IN ACCORDANCE WITH AS1418.9. PASS	



Powered by CORE Inspection Software



GEELONG: 19 INDUSTRIAL PLACE, BREAKWATER, VIC 3219 | PHONE: +61 (0) 3 5229 9508 FAX: +61 (0) 3 5229 9831

LAVERTON: UNIT 8 / 151, DOHERTYS ROAD, LAVERTON, VIC 3026 PHONE: 61 (0) 3 8360 7923 FAX: +61 (0) 3 8360 7918

Certificate of Test

Issued To

CASH SALES

Report No

T22250

Report Date

22 Feb 2019

Our reference

1138584

QTY	EQID	Description	Effective	WLL	Load
			Length		Applied
1	110742	MOBIL VEHICLE HOIST.CRANE MANUFACTURER: CARTAR INDUSTRIES, HOIST MANUFACTURER: CARTAR INDUSTRIES. HOIST TYPE: . CROSS TRAVEL / TROLLEY MANUFACTURER / TYPE: . WIRE ROPE / CHAIN SIZE: , LENGTH:		2800 Kg	3500kg 2800kg

Test Notes (if any)

FUNCTIONAL DYNAMIC LOAD TEST.

, Australia

APPLIED 2800 KG, TESTED THROUGH ALL MOTIONS, NO DEFECTS OR PERMENANT SET EVIDENT, PASS,

STATIC LOAD TEST.

3500 KG APPLIED IN HIGHEST POSITION. CONTROL MEASUREMENTS TAKEN DURING TEST AT 5 MINUTE INTERVALS -

Test Specification: AS1418.9 - 1996 -

CRANES (INCLUDING HOISTS & WINCHES) - VEHICLE HOISTS

After removal of the load, each item was examined by a competent officer and found to be free from permanent set flaw or visual defect.

The above articles were examined by a competent person and we hereby certify that:

- (a) A careful examination of each of the articles listed above was carried out.
- (b) After the application of the proof load each of the articles tested was found to have withstood the load without sustaining damage that may affect its intended function or safety and is free from any deleterious permanent set or visible defects

Approved signatory Officer: Navin Kumar

Moraty

Testing Officer: BRENDON MONAHAN

